

Tentative List of Connectivities under expected Revocation upto Apr'26 due to non-compliance of 24.6 of GNA

as on date 31.01.2025

| Sr. No. | Application ID   | Applicant Name  | Region | Revised Criterion | Type Of Project | Installed Capacity (MW)  | Solar  | Wind   | ESS   | Present Connectivity Deemed GNA | Substation Generation Connected | Connectivity GNA Start Date Firm | SCOD As Per Application | Date of Connectivity GNA Made Effective/To be made Effective | Updated Revised SCOD Generation Project | Maximum Delay Permitted By REIA DL | COD/ Anticipated COD Of Terminal Bay | Anticipated COD/Charging Date Of Transmission System Last Element | Connectivity Status | Generation Commissioning Status | CoD Declared For Total Quantum | Balance Quantum | 24.6 Compliance date |            |
|---------|--|---|--------|-------------------|-----------------|--------------------------|--------|--------|-------|---------------------------------|---------------------------------|----------------------------------|-------------------------|--|---|------------------------------------|--------------------------------------|---|---------------------|---------------------------------|--------------------------------|-----------------|----------------------|------------|
| 1       | 220000011  | AVAADA INCLEAN PRIVATE LIMITED  | WR     | Land Route        | Solar           | 50                       | 50.00  |        |       | 50.00                           | Lakadiya                        | 16-Aug-25                        | 31-Dec-24               | 31-Jan-26  |   |                                    |                                      | 31-Jan-26   | Not effective       | Not Commissioned                | 0.00                           | 50.00           | 16-Feb-26            |            |
| 2       | 2200000131   | AVAADA ENERGY PRIVATE LIMITED   | WR     | LOA or PPA        | Solar           | 300                      | 300.00 |        |       | 300.00                          | Lakadiya                        | 16-Aug-25                        | 31-Dec-24               | 31-Jan-26  | 02-Mar-26                               |                                    |                                      | 31-Dec-25   | 31-Jan-26           | Not effective                   | Not Commissioned               | 0.00            | 300.00               | 02-Mar-26  |
| 3       | 2200000142   | AVAADA ENERGY PRIVATE LIMITED   | WR     | Land BG Route     | Hybrid          | 25 MW Wind + 25 MW Solar | 50.00  | 25.00  |       | 50.00                           | Jam Khambhaliya                 | 30-Sep-25                        | 30-Sep-25               | 30-Sep-25  |   |                                    |                                      |   |                     | Effective                       | Not Commissioned               | 0.00            | 50.00                | 30-Mar-26  |
| 4       | 2200000155   | RENEW GREEN ENERGY SOLUTIONS PRIVATE LIMITED  | WR     | Land Route        | Wind            | 73                       |        | 73.00  |       | 73.00                           | Solapur                         | 30-Sep-25                        | 30-Sep-25               | 30-Sep-25  |   |                                    |                                      |   |                     | Effective                       | Not Commissioned               | 0.00            | 73.00                | 30-Mar-26  |
| 5       | 2200000190   | JUNIPER GREEN ENERGY LIMITED (formerly known as JUNIPER GREEN ENERGY PRIVATE LIMITED) | WR     | LOA or PPA        | Wind            | 100                      |        | 100.00 |       | 100.00                          | Jam Khambhaliya                 | 31-Dec-25                        | 31-Dec-25               | 31-Dec-25  | 30-Apr-26                               |                                    |                                      |   |                     | Effective                       | Not Commissioned               | 0.00            | 100.00               | 30-Apr-26  |
| 6       | 2200000200   | AVAADA ENERGY PRIVATE LIMITED   | WR     | LOA or PPA        | Solar           | 200                      | 200.00 |        |       | 200.00                          | Lakadiya                        | 16-Aug-25                        | 31-Dec-24               | 31-Jan-26  | 17-Apr-26                               |                                    |                                      |   | 31-Jan-26           | Not effective                   | Not Commissioned               | 0.00            | 200.00               | 17-Apr-26  |
| 7       | 2200000317   | SEVEN RENEWABLE POWER PRIVATE LIMITED   | WR     | Land BG Route     | Wind            | 50                       |        | 50.00  |       | 50.00                           | Bhuj                            | 01-Jul-25                        | 30-Jun-25               | 12-Jan-26  |   |                                    |                                      | 12-Jan-26   | Not effective       | Not Commissioned                | 0.00                           | 50.00           | 12-Jan-26*           |            |
| 8       | 2200000566   | NTPC RENEWABLE ENERGY LIMITED   | WR     | LOA or PPA        | Wind            | 20                       |        | 20.00  |       | 10.00                           | Bhuj                            | 16-Apr-26                        | 16-Apr-26               | 16-Apr-26  |   |                                    |                                      | 11-Feb-25   | 12-Jan-26           | Not effective                   | Not Commissioned               | 0.00            | 10.00                | 16-Apr-26* |
| 9       | 2200001987   | BBMB  | NR     | Land Route        | Solar           | 10                       | 10     |        |       | 10                              | Bhivani(BBMB)                   | 03-Sep-25                        | 31-Jul-25               | 03-Sep-25  |   |                                    |                                      |   |                     | Effective                       |                                |                 | 10.00                | 03-Mar-26  |
| 10      | 2200001993   | BBMB  | NR     | Land Route        | Solar           | 1.5                      | 1.50   |        |       | 1.50                            | Hissar(BBMB)                    | 03-Sep-25                        | 31-Jul-25               | 03-Sep-25  |   |                                    |                                      |   |                     | Effective                       |                                |                 | 1.50                 | 03-Mar-26  |
| 11      | St-II:1200002699 (400 MW)<br>LTA:1200003096 (400 MW)                           | ABC Renewable Energy Pvt. Ltd.  | NR     | LOA or PPA        | Solar           | 400                      | 400.00 |        | 0.00  | 400.00                          | Fatehgarh-III (Sec-II)          | 01-Oct-23                        | 31-Jan-22               | 31-Mar-26  | 19-Oct-25                               |                                    |                                      | 17-Nov-25   | 31-Mar-26           | Not effective                   | Part Commissioned              | 261.40          | 138.60               | 31-Mar-26  |
| 12      | St-II:1200002688 (300 MW)<br>LTA:1200003947 (300 MW)                           | Eden Renewable Bercy Private Limited  | NR     | LOA or PPA        | Solar           | 300                      | 300.00 |        | 0.00  | 300.00                          | Fatehgarh-II                    | 28-Sep-24                        | 13-Apr-22               | 18-Jan-26  | 11-Mar-26                               |                                    |                                      |   |                     | Effective                       | Not Commissioned               | 0.00            | 300.00               | 11-Mar-26  |
| 13      | 0331300005   | Sprng Vayu Vidyut Pvt Ltd (SVVPL)   | WR     | L&FC              | Wind            | 50.4                     | 0.00   | 50.40  | 0.00  | 50.40                           | Rajgarh (Sec-I)                 | 30-Jun-25                        | 31-Aug-25               | 30-Jun-25  |   |                                    |                                      |   |                     | Effective                       | Not Commissioned               | 0.00            | 50.40                | 28-Feb-26  |
| 14      | 412100009 (St-II: 1200003827, 1200003910, 1200003958, 0312100010 & 0312100012) | Juniper Green Stellar Private Limited   | NR     | LOA or PPA        | Hybrid          | 150                      | 100.00 | 100.00 | 45.00 | 150.00                          | Fatehgarh-IV (Sec-I)            | 19-Sep-25                        | 31-Jan-25               | 31-Mar-26  |   |                                    |                                      |   | 31-Mar-26           | Not effective                   | Not Commissioned               | 0.00            | 150.00               | 31-Mar-26  |
| 15      | 412100010 (St-II: 1200003827, 1200003910, 1200003958, 0312100010 & 0312100012) | Juniper Green Stellar Private Limited   | NR     | LOA or PPA        | Hybrid          | 150                      | 100.00 | 100.00 | 45.00 | 150.00                          | Fatehgarh-IV (Sec-I)            | 31-Mar-26                        | 31-Jan-25               | 31-Mar-26  |   |                                    |                                      |   | 31-Mar-26           | Not effective                   | Not Commissioned               | 0.00            | 150.00               | 31-Mar-26  |

\* as per charging of 9th ICT at Bhuj-I Charged on 12-Jan-2026, DOCO awaited

- Disclaimer:**
- Compliance date may change based on revision in anticipated completion schedule of ISTS
  - This is an indicative list of developers whose 24.6 of GNA compliance shall be due in next three months. Developers are requested to take necessary actions and inform discrepancy observed on the list, if any to CTU. Developers need to monitor the compliance milestones at their end and need to submit the requisite information for compliance with the regulation well before the due date, in absence of which their connectivity is subject to revocation.
  - The above details are informative in nature, stakeholders are advised to verify the same with the CTU.